

# বাংলাদেশ পানি উন্নয়ন বোর্ড

নির্বাহী প্রকৌশলীর দপ্তর

ঢাকা পওর বিভাগ-২

হাসান কোর্ট (৬ষ্ঠ তলা)

২৩/১, মতিঝিল বা/এ, ঢাকা-১০০০।

☎ ০২-৪৭১১৩৮৫২

Email : eedhaka2@gmail.com



OFFICE OF THE  
EXECUTIVE ENGINEER  
DHAKA O&M DIVISION-II  
HASAN COURT (5<sup>TH</sup> FLOOR)  
23/1, MOTIJHEEL C/A  
DHAKA-1000. ☎ 02-47113852  
Email : eedhaka2@gmail.com

Memo No.W-11( part-08)/2069

Dated: 02-05-2019

## WORK COMPLETION CERTIFICATE

01	Procuring Entity Details	
	(a) Division	: Dhaka O&M Division-2,BWDB,Dhaka.
	(b) Circle/Directorate	: Dhaka O&M Circle, BWDB, Dhaka.
	(c) Zone/Region	: Dhaka Central Zone,BWDB,Dhaka.
	(d) Others (specify)	: -
02	Name of Works	: The supply of Goods and related Services for Supply installation testing and commissioning of 40 KWP Grid-tie Solar power system For Pani Bhaban in c/w Pani Bhaban Nirman Project during 2018-19.
03	Contract No	: e-Tender/Pani/Solar Panel/2018-19. e-GP ID _ 255963
04	Contractor's Legal Title	: ENGREEN LIMITED.
05	Contractor's Contact Details	: 13/5, Block A, 2nd Floor, Aurangzeb Road, Mohammadpur, Dhaka-1207.
06	Contractor's Trade License/ Enlistment/ Registration Details	: E-GP Enlisted
07	Reference to NOA with Date	: NOA No : W-1/ET/255963/1326 , Dated : 13/01/2019.
08	Original Contract Price as in NOA	: TK. 50,19,096.337
09	Final Contract Price as Executed	: TK. 50,19,096.337
10	Original Contract Period	
	(a) Date of Commencement	: 01-02-2019
	(b) Date of Completion	: 30-04-2019
11	Actual Implementation Period	
	(a) Date of Actual Commencement	: 01-02-2019
	(b) Date of Actual Completion	: 30-04-2019
12	Days/Months Contract Period Extended	: -
13	Amount of Bonus for Early Completion	: N/A
14	Amount of LD for Delayed Completion	: N/A
15	Physical Progress in Percent (in terms of value)	: 100% Completed.
16	Financial Progress in Amount (in terms of payment)	: TK. 10,00,000.00 ( 1 <sup>st</sup> running bill paid)
17	Special Note (if any)	: -


Certified that the Works under the Contract has been executed and completed in all respects in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction and satisfaction of the Project Manager/Engineer-in Charge/Other (specify). All defects in workmanship and materials reported during construction have been duly corrected.

### DETAILS OF WORKS COMPLETED

Contractor: ENGREEN LIMITED		
No	Major Components of Works	Total Value (in lac Taka)
1.	The supply of Goods and related Services for Supply installation testing and commissioning of 40 KWP Grid-tie Solar power system For Pani Bhaban in c/w Pani Bhaban Nirman Project during 2018-19.	TK. 50,19,096.337

Note: Figures shown must correspond to Total Value Sub-contractor

Named Sub-contractor:	Nominated Sub-contractor:	Components/ Activities [reference drawn to Sub-contractor Information]	Components/ Activities [reference drawn to PCC of Contract Document]	Value (in lac Taka)
	-	-	-	
			<b>Total Tk.</b>	

  
(Dewan Ainul Haque)  
Executive Engineer  
Dhaka O&M Division-2  
BWDB, Dhaka.

